



BUILD UPDATE

Temporary Site (at Riverside)

The last set of classrooms, which will be used by Riverside, are currently flying up. Their completion will make the whole space look neater and give us better access to more outside space, as we will have shared use of the school field with Riverside.

The installation of the new gate and intercom, and reinstatement works to the grassed area outside of the classrooms, will be completed by the end of next week for our return after half-term.

Permanent Site—Hibbert Road

Good progress continues to be made behind the scenes for our new, permanent building.

Contractual negotiations with the preferred bidder are ongoing and, as is always the case with complex projects being funded by the public purse, it is taking time to conclude.

Enabling works (site set-up, construction of access road and pedestrian crossings) are scheduled to be undertaken between mid July and mid August.

The main works will commence immediately afterwards, ready for completion in August 2019. Therefore it is still anticipated that the building will be completed in time for term to start in September 2019. No risks towards this timescale have been identified.

Plans are underway for an event on Thursday 19th July, the last Nature Reserve trip for this year. The children and staff will be invited to meet the contractors, see the site and find out what will be happening over the summer as the big build commences. More details about this exciting event will be released nearer the time.

In the mean time, Victoria Morris, parent governor, has kindly offered to discuss the current phase of the works and the building process, if any parents would like to discuss this and have been unable to speak to the Headteacher.



Current completion date: September 2019

Next newsletter scheduled for July 2018 at the latest